



**GREAT ALNE**  
PARISH COUNCIL

## **Project Progress Report**

**Project Name: Water Tower**

**Report Date: 16 January 2025**

### **1) Project Objectives:**

This project will:

- Provide a rainwater harvesting and distribution system to support the planting of both Coronation Copse, new tree planting and Community Orchard.

### **2) Progress against Plan:**

Achievements this period:

- Redesign of water tower approved by both a structural engineer, GAPC insurers and SDC.
- Materials delivered ready for construction.
- Team of volunteers ready to start construction.

Actions not completed / deferred:

- Structure not yet built.
- Meeting of structure designer with volunteers to explain the diagrams/design and come up with an action plan/timeline.

New Plan Activities:

- Start construction.

### **3) Actions for Next Period:**

Planned actions for next period:

- Start creating base for water tower structure and then begin construction of structure in sections before moving on to site.
- Take delivery of IBCs from local farmer ready for incorporation in to structure.

### **4) Risks and Issues:**

- Weather too inclement to allow for construction.